NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/DDDZ/2018-19

Date:-04-12-2018

To,
The Executive Engineer,
Dasarahalli Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements of Asphalting in Mallasandra Ward No 13 Shettyhalli Sub Division.			
Item No	Description of work	Unit	Qty
1	KSRRB 300-49. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking of	Sqm	2848.80
2	KSRRB M300-14. Excavation for roadwork in ail types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers,trimming bottom	Cum	1049.82
3	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring	Sqm	3499.40
4	KSRRB 300-67. Extra for rolling to specification with power roller when earth is at suitable moisture content with desired field density not less than 95% of maximum dry	Cum	1049.82
5	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the	Cum	874.85
6	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying	Sqm	3499.40
7	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mixformula for base / binding course	Cum	174.97
8	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous	Sqm	4928.70
9	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler	Sqm	4928.70
10	KSRRB M500-19. Providing and laying bituminous concrete with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler,	Cum	197.15
11	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface - Providing and laying of hot applied thermoplastic	Sqm	172.40

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಪ್ಟಿಪು ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

With Regards,

For Newzen Consultants Bangalore

Scanned by CamScanner